

CY 2019 Irrigation Program
Status Report on Accomplishment
As of 09/2019


PROVINCE / SUBPROJECT	ALLOCATION (P'000)	PHYSICAL TARGET										ACCOMPLISHMENT										Status	
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)		
PROGRAM																							
GENERAL ADMINISTRATION AND SUPPORT	17,901,612	-	-	198.35	847.02	20.48	2,282	-	-	-	32	30	33.96	74.94	1.14	93	-	-	0.44	20.81	6.17		
OPERATIONS	17,377,433	31,300	4,730	61.56	581.00	301.84	3,410	165,571	65.02	166.07	1,916	448	10.65	1,097.45	19.74	191	7,811	12.55	19.66	20.65	5.43		
SUPPORT TO OPERATIONS	808,972	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
PROGRAM	36,088,018	31,300	4,730	259.91	1,428.02	322.33	5,692	165,571	65.02	166.07	1,948	478	44.61	1,172.39	20.88	284	7,811	12.55	20.10	20.70	5.67		
GRAND TOTAL	36,088,018	31,300	4,730	259.91	1,428.02	322.33	5,692	165,571	65.02	166.07	1,948	478	44.61	1,172.39	20.88	284	7,811	12.55	20.10	20.70	5.67		

System Generated by Online Physical and Financial Information System

Prepared by:


ARISTOTLE ILAN C. SALAS
Information Technology Officer II

Submitted by:


ISIDORA M. CAMAYA
Manager, Management Information Division

Noted:


ROGELIA C. DELA TORRE
Manager, Corporate Planning Services

CY 2019 Irrigation Program
Status Report on Accomplishment
As of 09/2019

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET										ACCOMPLISHMENT										Status	
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)		
GENERAL ADMINISTRATION AND SUPPORT																							
Operating Subsidy	4,714,977	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
Agri-Agra NDC Loan repayment	1,498,870	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
Payment of NIA's Obligation to CE-Casencnan for Water	3,347,637	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
Operation and Maintenance of NIS Pump Irrigation Syst	249,266	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	8.99	3.33		
Repair of Communal Irrigation Systems	3,297,853	-	-	36.35	462.05	17.06	1,736	-	-	-	32	30	16.56	38.31	1.14	54	-	-	0.10	18.59	5.37		
Repair of Groundwater Pump Irrigation Systems	301,756	-	-	1.67	3.24	2.34	13	-	-	-	-	-	-	1.71	-	-	-	-	-	11.10	0.76		
Repair of National Irrigation Systems	4,491,254	-	-	160.32	381.72	1.08	533	-	-	-	-	-	17.40	34.92	-	39	-	-	0.34	23.09	7.13		
Total for GENERAL ADMINISTRATION AND SUPPORT	17,901,612	-	-	198.35	847.02	20.48	2,282	-	-	-	32	30	33.96	74.94	1.14	93	-	-	0.44	20.81	6.17		
OPERATIONS																							
Balikatan Sagip Patubig Program (BSPP)	133,283	464	33	-	23.65	52.62	218	-	-	-	2	3	-	3.98	3.20	1	-	-	-	13.79	13.56		
Comprehensive Agrarian Reform Program-IC (CARP-IC)	528,549	1,228	448	3.15	55.18	12.34	402	-	-	-	60	78	0.62	11.44	3.91	63	-	-	0.60	25.45	9.40		
Extension/Expansion of Existing Communal Irrigation Sy	1,267,021	3,645	80	4.30	93.32	81.49	472	-	-	5.72	159	2	3.67	4.60	8.89	7	-	-	-	18.54	3.88		
Climate Change Adaptation Works (Communal Systems	192,831	-	-	-	6.46	0.10	80	-	-	-	-	-	-	0.02	-	2	-	-	-	26.25	1.91		
Climate Change Adaptation Works (National Systems)	547,931	-	-	-	2.67	-	109	-	-	-	-	-	-	-	-	9	-	-	-	39.15	7.42		
Coconet Slope Protection in National Irrigation Systems	136,030	-	-	-	-	-	-	165,571	-	-	-	-	-	1.14	-	-	7,811	-	-	25.09	8.70		
Establishment of Groundwater Pump IP (EGPIP)	1,118,404	7,274	30	-	6.60	44.56	102	-	-	1.92	1,431	-	-	1.19	-	3	-	-	-	26.92	6.43		
Jalaur River Multipurpose Project - Stage II, Iloilo	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	34.36	34.36		
Lower Sibuguey II RIS Extension Project, Zamboanga Sib	33,380	-	-	-	3.55	-	16	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
Lower Sibuguey I RIS Extension Project, Zamboanga Sib	137,337	-	-	-	0.55	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
Lower Agno River Irrigation System Improvement Proje	875,000	1,382	379	-	-	-	-	-	-	-	-	-	-	5.55	-	-	-	-	2.80	25.06	15.10		
Agos RIS Improvement Project, Quezon	110,000	-	-	-	15.49	-	3	-	-	2.94	-	-	-	-	-	-	-	-	-	30.41	-		
Malinao Dam Improvement Project, Bohol	200,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
Lasang RIS Improvement Project, Davao Del Norte	165,184	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	14.37	14.65		
Chico River Pump Irrigation Project, Cagayan	852,000	-	-	-	-	-	-	-	-	-	-	-	-	0.98	-	30	-	-	-	76.22	-		
Malitubog-Maridagao Irrigation Project Phase II, North	400,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	8.39	10.00		
Quipot Irrigation Project, Quezon	200,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
Panay River Basin Integrated Development Project (PRE	200,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
Lower Apayao River Irrigation Project (LARIP), Apayao	50,000	-	-	-	-	-	11	-	-	14.55	-	-	-	-	-	-	-	-	-	0.21	0.21		
Alfonso Lista Pump Irrigation Project, Ifugao	411,850	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
Bongabong River Irrigation Project, Oriental Mindoro	311,066	3,005	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	15.45	-		
Bohol Northeast Basin Multipurpose Dam Project, Bohol	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	2.00	-		
Amlan Irrigation Project, Negros Oriental	100,000	300	-	-	7.80	-	183	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
Sta. Agueda-Datagon Irrigation Project, Negros Oriental	50,000	200	-	-	3.96	-	84	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
Ditsaan-Ramain River IP, Lanao del Sur	50,000	70	-	0.40	-	-	1	-	-	0.30	-	-	-	-	-	-	-	-	-	1.00	-		
Tandubas Irrigation Project, Tawi-Tawi	40,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
Tumauni River Multipurpose Project, Isabela	200,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
Ilocos Norte Irrigation Project - Stage II, Ilocos Norte	200,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
Balog-Balog Multipurpose Project-Phase II, Tarlac	400,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	23.02	13.01		
Kabulan 2 Multipurpose Irrigation & Power Project, Su	114,710	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
Lebak Integrated River Irrigation Project (LIRIP), Sultan I	15,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	35.46	3.06		
Sapalan River Irrigation Project, Maguindanao	300,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	7.77	7.40		
North Lawis Irrigation Project, Zambales	116,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
Extension/Expansion of Existing National Irrigation Syst	1,431,314	2,914	-	26.10	84.68	2.05	197	-	-	6.29	-	-	2.44	12.59	-	16	-	1.90	1.23	19.65	6.31		
Restoration of Communal Irrigation Systems	442,530	-	2,176	1.65	41.36	4.90	132	-	-	-	-	129	0.15	1,034.40	0.54	9	-	-	-	21.92	3.50		
Restoration of Groundwater Pump Irrigation Systems	19,034	-	244	-	-	-	-	-	-	-	-	124	-	-	-	-	-	-	-	76.49	2.59		
Restoration of National Irrigation Systems	209,023	-	1,320	19.22	22.47	-	46	-	-	-	-	112	2.80	1.65	-	-	-	-	-	34.18	12.12		
Improvement of Service Roads in Communal Irrigation S	53,024	-	-	-	-	-	-	-	-	3.37	30.58	-	-	-	-	-	-	-	-	9.78	1.29		
Improvement of Service Roads in National Irrigation Sys	614,854	-	-	-	-	-	-	-	61.65	84.71	-	-	-	0.01	-	1	-	9.65	14.53	34.82	11.91		

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT									Status	
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
Small Irrigation Projects (SIP)	3,838,600	10,233	20	6.74	209.44	103.78	1,309	-	-	12.71	264	-	0.97	17.73	3.20	41	-	1.00	0.50	15.13	2.95
Cabano Small Reservoir Irrigation Project, Guimaras	20,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	5.84	0.92
Calunasan Small Reservoir Irrigation Project, Bohol	50,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	32.91	12.84
Gaco Small Reservoir Irrigation Project, Ilocos Sur	135,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Sulvec Small Reservoir Irrigation Project, Ilocos Norte	50,000	50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Marimay Small Reservoir Irrigation Project, Apayao	23,500	-	-	-	-	-	2	-	-	6.35	-	-	-	-	-	-	-	-	-	0.07	0.07
Benliw Small Reservoir Irrigation Project, Bohol	67,355	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	36.31	16.77
Bonot-Bonot Small Reservoir Irrigation Project, Bohol	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	54.45	39.54
Hibale Small Reservoir Irrigation Project, Bohol	50,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	7.65	3.08
Bayaoas Small Reservoir Irrigation Project, Pangasinan	20,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Dumuloc Small Reservoir Irrigation Project, Pangasinan	20,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Balbalungao Small Reservoir Irrigation Project, Nueva Ecija	160,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	2.15	2.15
Upper Tabuating Small Reservoir Irrigation Project, Nueva Ecija	20,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Macalelon Small Reservoir Irrigation Project, Quezon	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	19.64	-
Tulunon Small Reservoir Irrigation Project, North Cotabato	50,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Hibulangan Small Reservoir Irrigation Project, Leyte (North)	87,413	-	-	-	3.82	-	43	-	-	-	-	-	-	1.97	-	4	-	-	-	35.29	0.76
Bulo Small Reservoir Irrigation Project, Bulacan	50,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Bayuyan Small Reservoir Irrigation Project, Capiz	80,000	-	-	-	-	-	-	-	-	-	-	-	-	0.22	-	5	-	-	-	18.72	13.02
Ibingan Small Reservoir Irrigation Project, Sorsogon	10,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Barbar Small Reservoir Irrigation Project, Ilocos Sur	20,210	535	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	7.11	5.60
Total for OPERATIONS	17,377,433	31,300	4,730	61.56	581.00	301.84	3,410	165,571	65.02	166.07	1,916	448	10.65	1,097.45	19.74	191	7,811	12.55	19.66	20.65	5.43
SUPPORT TO OPERATIONS																					
Feasibility Study & Detailed Engineering (FSDE) and Pre-Design	421,882	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	3.37	1.29
Heavy Equipment Procurement for Irrigation Systems	32,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Irrigation Management Transfer Support Services (IMTS)	112,302	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	2.78	0.20
National Disaster Risk Reduction Management Fund (NDRRM)	42,305	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Payment for ROW, Completion Works & Unpaid Claims	200,483	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Total for SUPPORT TO OPERATIONS	808,972	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
GRAND TOTAL	36,088,018	31,300	4,730	259.91	1,428.02	322.33	5,692	165,571	65.02	166.07	1,948	478	44.61	1,172.39	20.88	284	7,811	12.55	20.10	20.70	5.67

System Generated by Online Physical and Financial Information System