



Republic of the Philippines
OFFICE OF THE PRESIDENT
NATIONAL IRRIGATION ADMINISTRATION
CENTRAL OFFICE



CY 2024 IRRIGATION PROGRAM
STATUS REPORT ON ACCOMPLISHMENT
AS OF DECEMBER 31, 2024

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT										
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
GENERAL ADMINISTRATION AND SUPPORT																					
Operating Subsidy	7,303,176	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	13.14
Operation and Maintenance of NIS Pump Irrigation Systems	828,589	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	36.36
Total for GENERAL ADMINISTRATION AND SUPPORT	8,131,765	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
SUPPORT TO OPERATIONS																					
Contract Farming	3,400,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	45.40
Establishment of Farmland GIS	108,987	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	10.68
Feasibility Study & Detailed Engineering (FSDE) and Pre-Engineering Activities of Various Projects	227,158	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	8.75
Irrigation Management Transfer Support Services (IMTSS)	311,442	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	23.98
Pre-Construction Activities for Irrigation Projects	310,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	5.84	4.00
Payment for ROW, Completion Works and Unpaid Claims	131,879	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Damages of Completed Projects	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Heavy Equipment Procurement for Irrigation Systems	782,988	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Total for SUPPORT TO OPERATIONS	5,272,454	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
OPERATIONS																					
PROGRAM 1: Irrigation Systems Restoration Program	29,569,334	-	13,034	29.45	472.33	47.87	1,689	-	78.20	9.11	-	9,864	26.39	476.00	44.03	1,730	-	268.72	11.74	72.67	53.59
Sub-Program 1: National Irrigation Systems	22,200,632	-	4,770	14.76	225.39	0.50	521	-	78.20	9.11	-	3,661	15.56	239.35	0.28	536	-	267.78	11.74	69.06	50.91
Sub-Program 2: Communal Irrigation Systems	6,738,097	-	8,264	13.42	238.93	41.56	1,103	-	-	-	-	6,202	9.56	227.94	38.70	1,126	-	1	-	82.65	60.62
Sub-Program 3: Other Irrigation Systems	630,605	-	-	1.27	8.01	5.81	65	-	-	-	-	1	1.27	8.71	5.05	68	-	-	-	93.04	72.97
PROGRAM 2: Irrigation Systems Development Program	27,246,776	7,908	2,001	-	19.59	-	189	-	139.49	-	6,569	1,991	-	6.91	-	56	-	0.92	-	61.67	37.63
Sub-Program 1: New Irrigation Systems	2,661,187	1,566	1,240	-	-	-	-	-	-	-	742	1,240	-	-	-	-	-	-	-	46.79	33.93
Sub-Program 2: Establishment of Pump Irrigation Systems	18,607,829	57	150	-	-	-	-	-	-	-	1,408	676	-	-	-	-	-	-	-	63.19	37.37
Sub-Program 3: Small Reservoir Irrigation Projects	1,696,594	237	-	-	-	-	-	-	-	-	100	-	-	-	-	-	-	-	-	51.42	23.57
Sub-Program 4: Special Irrigation Projects	2,445,018	4,561	-	-	-	-	-	-	-	-	3,533	-	-	-	-	-	-	-	-	80.81	56.01
Sub-Program 5: Extension/Expansion Irrigation Systems	611,148	1,011	-	-	-	-	-	-	-	-	687	-	-	2.17	-	7	-	0.70	-	81.62	58.51
Sub-Program 6: Other Irrigation Projects	1,225,000	477	611	-	19.59	-	189	-	139.49	-	99	75	-	4.74	-	49	-	0.22	-	36.98	21.88
Total for OPERATIONS	56,816,110	7,908	15,035	29.45	491.92	47.87	1,878	-	217.69	9.11	6,569	11,855	26.39	482.91	44.03	1,786	-	269.64	11.74	69.51	47.44
OTHER SOURCES																					
I. Special Provision	5,017,851	295	2,852	2.50	22.52	5.83	68	-	4.50	4.59	30	373	-	12.57	2.33	21	-	2.50	4.30	41.24	24.18
II. National Disaster Risk Reduction and Management Fund	450,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
III. Unprogrammed Funds	7,088,715	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
TOTAL OTHER SOURCES	12,556,566	295	2,852	2.50	22.52	5.83	68	-	4.50	4.59	30	373	-	12.57	2.33	21	-	2.50	4.30	27.38	16.05
GRAND TOTAL	82,776,895	8,203	17,888	31.95	514.43	53.70	1,946	-	222.19	13.70	6,599	12,228	26.39	495.49	46.36	1,807	-	272.14	16.04	66.84	45.28

System Generated by Online Physical and Financial Accomplishment Information System.

Prepared by:

ENGR. FERDINAND G. SALES

Acting Department Manager, Corporate Planning Services

Reviewed by:

ENGR. EUSEBIO S. VILLAMANTO

Acting Department Manager, Operations Department


Approved by:

ENGR. REYNE B. UGAY

Acting Department Manager, Engineering Department

ENGR. EDUARDO EDDIE G. GUILLEN

Administrator



PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT										
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
GENERAL ADMINISTRATION AND SUPPORT																					
Operating Subsidy	7,303,176	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	13.14
Operation and Maintenance of NIS Pump Irrigation Systems	828,589	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	36.36
Total for GENERAL ADMINISTRATION AND SUPPORT	8,131,765	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
SUPPORT TO OPERATIONS																					
Contract Farming	3,400,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	45.40
Establishment of Farmland GIS	108,987	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	10.68
Feasibility Study & Detailed Engineering (FSDE) and Pre-Engineerine Activities of Various Proiects	227,158	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	8.75
Irrigation Management Transfer Support Services (IMTSS)	311,442	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	23.98
Pre-Construction Activities for Irrigation Projects	310,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	5.84	4.00
Payment for ROW, Completion Works and Unpaid Claims	131,879	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Damaezes of Completed Projects	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Heavy Equipment Procurement for Irrigation Systems	782,988	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Total for SUPPORT TO OPERATIONS	5,272,454	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
OPERATIONS																					
PROGRAM 1: Irrigation Systems Restoration Program	29,569,334	-	13,034	29.45	472.33	47.87	1,689	-	78.20	9.11	-	9,864	26.39	476.00	44.03	1,730	-	268.72	11.74	72.67	53.59
Sub-Program 1: National Irrigation Systems	22,200,632	-	4,770	14.76	225.39	0.50	521	-	78.20	9.11	-	3,661	15.56	239.35	0.28	536	-	267.78	11.74	69.06	50.91
Sub-Program 2: Communal Irrigation Systems	6,738,097	-	8,264	13.42	238.93	41.56	1,103	-	-	-	-	6,202	9.56	227.94	38.70	1,126	-	1	-	82.65	60.62
Sub-Program 3: Other Irrigation Systems	630,605	-	-	1.27	8.01	5.81	65	-	-	-	-	1	1.27	8.71	5.05	68	-	-	-	93.04	72.97
PROGRAM 2: Irrigation Systems Development Program	27,246,776	7,908	2,001	-	19.59	-	189	-	139.49	-	6,569	1,991	-	6.91	-	56	-	0.92	-	61.67	37.63
Sub-Program 1: New Irrigation Systems	2,661,187	1,566	1,240	-	-	-	-	-	-	-	742	1,240	-	-	-	-	-	-	-	46.79	33.93
Maringalo Dam Irrigation Project, Nueva Ecija	30,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	30.50	-
Balog-Balog Multipurpose Project Phase II	261,000	457	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Bustos Dam Afterbay Structure, Bulacan	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	77.00	-
Calbiga Irrigation Project, Western Samar	49,000	63	-	-	-	-	-	-	-	-	36	-	-	-	-	-	-	-	-	62.83	35.31
Caulaman Irrigation Project (formerly Upper Gumain River Irrigation Project), Pampanga	50,000	100	-	-	-	-	-	-	-	-	100	-	-	-	-	-	-	-	-	100.00	100.00
Ditsaan-Ramain Irrigation Project, Lanao del Sur	35,000	10	-	-	-	-	-	-	-	-	5	-	-	-	-	-	-	-	-	58.33	17.85
Gandara Irrigation Project - Pologon Area, Western Samar	50,000	60	-	-	-	-	-	-	-	-	38	-	-	-	-	-	-	-	-	63.97	34.17
Ilocos Norte -Ilocos Sur-Abra Irrigation Project	10,000																				



Republic of the Philippines
OFFICE OF THE PRESIDENT
NATIONAL IRRIGATION ADMINISTRATION
CENTRAL OFFICE



CY 2024 IRRIGATION PROGRAM
STATUS REPORT ON ACCOMPLISHMENT
AS OF DECEMBER 31, 2024

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT										
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
Tanjay-Bais River Irrigation Project, Negros Oriental	148,767	255	-	-	-	-	-	-	-	-	120	-	-	-	-	-	-	-	-	49.14	17.63
Upi Integrated Irrigation Project, Maguindanao	100,000	111	-	-	-	-	-	-	-	-	111	-	-	-	-	-	-	-	-	100.00	85.18
Upper Saug River Irrigation Project, Davao del Norte	90,000	60	-	-	-	-	-	-	-	-	50	-	-	-	-	-	-	-	-	89.15	69.28
Sub-Program 2: Establishment of Pump Irrigation Systems	18,607,829	57	150	-	-	-	-	-	-	-	1,408	676	-	-	-	-	-	-	-	63.19	37.37
Solar Power-Driven Pump Irrigation Projects	18,607,829	57	150	-	-	-	-	-	-	-	1,408	676	-	-	-	-	-	-	-	63.19	37.37
Sub-Program 3: Small Reservoir Irrigation Projects	1,696,594	237	-	-	-	-	-	-	-	-	100	-	-	-	-	-	-	-	-	51.42	23.57
Lopez Small Reservoir Irrigation Project, Quezon	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	54.53	19.89
	400,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	66.20	64.10
Calapangan Small Reservoir Irrigation Project, Cagayan																					
Bagtingon Small Reservoir Irrigation Project	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	38.81	7.12
Bayabas Small Reservoir Irrigation Project, Bulacan	300,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	77.00	-
Bayaoas Small Reservoir Irrigation Project	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	3.03	3.03
Bayuyan Small Reservoir Irrigation Project	30,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	2.90	0.94
Bonot-Bonot Small Reservoir Irrigation Project,	51,594	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	21.10	19.29
Cabacanan Small Reservoir Irrigation Project, Ilocos Norte	50,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Cabano Small Reservoir Irrigation Project	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Calunasan Small Reservoir Irrigation Project	15,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	85.43	68.83
Dumoloc Small Reservoir Irrigation Project	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	1.55	1.55
Hibale Small Reservoir Irrigation Project	50,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	1.20	0.70
Sta. Rita Small Reservoir Irrigation Project, Western Samar	200,000	237	-	-	-	-	-	-	-	-	100	-	-	-	-	-	-	-	-	76.77	34.24
Tulunán Small Reservoir Irrigation Project	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	22.45
Sub-Program 4: Special Irrigation Projects	2,445,018	4,561	-	-	-	-	-	-	-	-	3,533	-	-	-	-	-	-	-	-	80.81	56.01
Small Irrigation Projects (SIP)	2,445,018	4,561	-	-	-	-	-	-	-	-	3,533	-	-	-	-	-	-	-	-	80.81	56.01
Sub-Program 5: Extension/Expansion Irrigation Systems	611,148	1,011	-	-	-	-	-	-	-	-	687	-	-	2.17	-	7	-	0.70	-	81.62	58.51
Extension/Expansion of Existing Communal Irrigation Systems	9,900	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Extension/Expansion of Existing National Irrigation Systems	601,248	1,011	-	-	-	-	-	-	-	-	687	-	-	2.17	-	7	-	0.70	-	82.96	59.48
Sub-Program 6: Other Irrigation Projects	1,225,000	477	611	-	19.59	-	189	-	139.49	-	99	75	-	4.74	-	49	-	0.22	-	36.98	21.88
Comprehensive Agrarian Reform Program-	1,225,000	477	611	-	20	-	189	-	139	-	99	75	-	4.74	-	49	-	0.22	-	36.98	21.88
Irrigation Component (CARP-IC)																					
Total for OPERATIONS	56,816,110	7,908	15,035	29.45	491.92	47.87	1,878	-	217.69	9.11	6,569	11,855	26.39	482.91	44.03	1,786	-	269.64	11.74	69.51	47.44



Republic of the Philippines
OFFICE OF THE PRESIDENT
NATIONAL IRRIGATION ADMINISTRATION
CENTRAL OFFICE



CY 2024 IRRIGATION PROGRAM
STATUS REPORT ON ACCOMPLISHMENT
AS OF DECEMBER 31, 2024

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT										
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
OTHER SOURCES																					
I. SPECIAL PROVISION																					
Solar Power-Driven Pump Irrigation Projects	30,000	-	110	-	-	-	-	-	-	-										80.00	78.40
Repair of National Irrigation System	550,690	-	817	-	12.22	-	26	-	4.50	4.59		217		5.82		1		2.50	4.30	82.11	62.98
Hagbay Irrigation Project	100,000	-	-	-	-	-	-	-	-	-										72.51	15.80
Bulao Irrigation Project	47,308	-	-	-	-	-	-	-	-	-										73.81	19.61
Repair of Communal Irrigation System	329,034	-	201	-	10.30	5.83	42	-	-	-		105		6.76	2.33	20				39.87	35.03
Payment for ROW, Completion Works and Unpaid Claims	20,884	-	-	-	-	-	-	-	-	-										-	-
Damages of Completed Projects																					
Pinipisakan Irrigation Project	998	-	-	-	-	-	-	-	-	-										100.00	100.00
Ambal River Irrigation Project	850,000	-	-	-	-	-	-	-	-	-										3.70	11.53
Bagtingon Small Reservoir Irrigation Project	11,000	-	-	-	-	-	-	-	-	-										-	-
Bulo Small Reservoir Irrigation Project	40,000	-	-	-	-	-	-	-	-	-										78.00	-
Lebak Integrated Irrigation Project	750,000	125	284	-	-	-	-	-	-	-										70.30	19.17
Lopez Small Reservoir Irrigation Project	300,000	-	-	-	-	-	-	-	-	-										-	-
Marimay Small Reservoir Irrigation Project	20,000	-	-	-	-	-	-	-	-	-										-	-
Tulunon Small Reservoir Irrigation Project	278,806	-	-	-	-	-	-	-	-	-										91.83	29.81
Upi Integrated River Irrigation Project	800,000	117	-	-	-	-	-	-	-	-										10.28	11.61
San Felipe Small River Irrigation Project	383,131	-	-	-	-	-	-	-	-	-										-	-
Restoration of National Irrigation Systems	268,000	-	1,425	-	-	-	-	-	-	-		51								70.24	31.67
Restoration of Communal Irrigation Systems	10,000	-	15	-	-	-	-	-	-	-										54.39	14.68
Climate Change Adaptation Works (National Systems)	50,000	-	-	-	-	-	-	-	-	-										93.00	89.30
Feasibility Study & Detailed Engineering (FSDE) and Pre-Engineering Activities of Various Projects	149,000	-	-	-	-	-	-	-	-	-										86.67	1.08
Small Irrigation Project (SIP)	20,000	22	-	-	-	-	-	-	-	-										67.50	50.60
Extension/Expansion of Existing Communal Irrigation Systems	9,000	31	-	2.50	-	-	-	-	-	-	30									98.00	1.90
TOTAL SPECIAL PROVISION	5,017,851	295	2,852	2.50	22.52	5.83	68	-	4.50	4.59	30	373	-	12.57	2.33	21	-	2.50	4.30	41.24	24.18
II. CALAMITY FUNDS																					
National Disaster Risk Reduction and Management Fund	450,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
III. UNPROGRAMMED FUNDS																					
Jalaur River Multipurpose Project - Stage II	7,088,715	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
TOTAL OTHER SOURCES	12,556,566	295	2,852	2.50	22.52	5.83	68	-	4.50	4.59	30	373	-	12.57	2.33	21	-	2.50	4.30	16.48	9.66
GRAND TOTAL	82,776,895	8,203	17,888	31.95	514.43	53.70	1,946	-	222.19	13.70	6,599	12,228	26.39	495.49	46.36	1,807	-	272.14	16.04	66.84	45.28