

CY 2021 Irrigation Program
Status Report on Accomplishment
As of June 30, 2023

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET								ACCOMPLISHMENT									
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
GENERAL ADMINISTRATION AND SUPPORT																			
Payment of NIA's Obligation to CE-Casecnan for Water delivery fee	3,447,801	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Operation and Maintenance of NIS Pump Irrigation Systems	264,976	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	93.84
Operating Subsidy	7,476,122	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Total for GENERAL ADMINISTRATION AND SUPPORT	11,188,899	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
SUPPORT TO OPERATIONS																			
Establishment of Farmland GIS	115,327	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	94.01
Feasibility Study & Detailed Engineering (FSDE) and Pre-Engineering Activities of Various Projects	735,762	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	48.48
Irrigation Management Transfer Support Services (IMTSS)	139,214	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	60.60
Payment for ROW, Completion Works and Unpaid Claims	10,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Damages of Completed Projects																			
Total for SUPPORT TO OPERATIONS	1,000,303	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
OPERATIONS																			
PROGRAM 1: Irrigation Systems Restoration Program	6,457,735	-	4,332	214.53	168.77	1.92	201	79.51	185.26	-	3,820	269.90	178.43	1.92	220	85.64	248.17	99.34	96.97
Sub-Program 1: National Irrigation Systems	6,252,243	-	4,332	206.16	165.88	-	182	79.51	185.26	-	3,820	261.53	174.32	-	201	85.64	246.17	99.32	96.94
Sub-Program 2: Communal Irrigation Systems	15,730	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	90.06
Sub-Program 3: Other Irrigation Systems	189,762	-	-	8.37	2.89	1.92	19	-	-	-	-	8.37	4.12	1.92	19	-	2.00	99.74	98.42
PROGRAM 2: Irrigation Systems Development Program	12,965,837	19,607	995	3.25	14.35	6.96	86	2.00	0.41	19,394	1,001	17.81	101.53	9.54	727	2.25	31.35	84.80	77.80
Sub-Program 1: New Irrigation Systems	5,062,880	6,007	337	-	-	-	18	2.00	0.41	5,731	337	6.14	46.92	-	333	1.97	30.17	68.09	65.20
Sub-Program 2: Establishment of Pump Irrigation Systems	2,201,543	2,302	30	-	-	-	-	-	-	2,254	30	-	0.23	-	9	-	-	97.63	83.05
Sub-Program 3: Small Reservoir Irrigation Projects	1,074,380	42	-	-	-	-	-	-	-	383	-	-	-	-	-	-	-	76.29	70.90
Sub-Program 4: Special Irrigation Projects	3,559,578	8,491	72	1.06	9.93	6.96	42	-	-	8,300	78	6.17	35.61	9.54	194	0.28	1.18	98.72	89.15
Sub-Program 5: Extension/Expansion Irrigation Systems	466,456	1,366	-	2.19	0.50	-	3	-	-	1,306	-	5.50	9.99	-	89	-	-	99.55	92.56
Sub-Program 6: Other Irrigation Projects	601,000	1,399	556	-	3.92	-	23	-	-	1,421	556	-	8.78	-	102	-	-	99.90	98.30
Total for OPERATIONS	19,423,571	19,607	5,327	217.78	183.12	8.88	287	81.51	185.67	19,394	4,821	287.71	279.97	11.46	947	87.89	279.52	89.63	84.17
OTHER SOURCES																			
INTEGRATED RESOURCES AND ENVIRONMENT MANAGEMENT PROJECT (INREMP-IFAD)	173,774	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	88.96
SPECIAL PROVISION	283,065	87	20	20.85	2.14	-	-	0.30	-	52	48	20.85	3.03	-	1	0.49	-	100.00	90.28
Total for OTHER SOURCES	456,839	87	20	20.85	2.14	-	-	0.30	-	52	48	20.85	3.03	-	1	0.49	-	100.00	89.78
GRAND TOTAL	32,069,612	19,694	5,347	238.63	185.26	8.88	287	81.81	185.67	19,446	4,869	308.56	282.99	11.46	948	88.38	279.52	89.87	84.30

System Generated by Online Physical and Financial Information System

Prepared by:


EDILBERTO L. CHAVEZ

Acting Information Technology Officer II, DMNOS-MID

Noted by:


ROGELIA C. DELA TORRE
Manager, Corporate Planning Services


SUSSIETY TANIEGRA
Manager, Management Information Division

As of June 30, 2023

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET								ACCOMPLISHMENT									
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
GENERAL ADMINISTRATION AND SUPPORT																			
Payment of NIA's Obligation to CE-Casecanan for Water delivery fee	3,447,801	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Operation and Maintenance of NIS Pump Irrigation Systems	264,976	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	93.84
Operating Subsidy	7,476,122	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Total for GENERAL ADMINISTRATION AND SUPPORT	11,188,899	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
SUPPORT TO OPERATIONS																			
Establishment of Farmland GIS	115,327	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	94.01
Feasibility Study & Detailed Engineering (FSDE) and Pre-Engineering Activities of Various Projects	735,762	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	48.48
Irrigation Management Transfer Support Services (IMTSS)	139,214	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	60.60
Payment for ROW, Completion Works and Unpaid Claims Damages of Completed Projects	10,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Total for SUPPORT TO OPERATIONS	1,000,303	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
OPERATIONS																			
PROGRAM 1: Irrigation Systems Restoration Program	6,457,735	-	4,332	214.53	168.77	1.92	201	79.51	185.26	-	3,820	269.90	178.43	1.92	220	85.64	248.17	99.34	96.97
Sub-Program 1: National Irrigation Systems	6,252,243	-	4,332	206.16	165.88	-	182	79.51	185.26	-	3,820	261.53	174.32	-	201	85.64	246.17	99.32	96.94
Climate Change Adaptation Works (National Systems)	1,107,723	-	-	-	-	-	-	-	-	-	-	-	2.18	-	7	-	-	98.51	94.05
Improvement of Service Roads in National Irrigation Systems	649,371	-	-	-	-	-	-	75.51	145.46	-	-	-	-	-	1	75.47	147.66	100.00	95.92
Abra River Irrigation System Improvement Project, Abra	300,000	-	200	-	3.00	-	1	-	-	-	200	-	3.00	-	1	-	-	100.00	100.00
Angat Maasim RIS Improvement Project, Bulacan	100,000	-	-	74.00	1.50	-	-	0.50	21.00	-	-	74.00	1.50	-	-	0.50	21.00	100.00	100.00
Colo Layac Balsik RIS Improvement Project, Bulacan	100,000	-	-	2.30	2.30	-	3	-	-	-	-	5.00	2.30	-	4	-	-	100.00	100.00
Agos RIS	90,000	-	22	-	-	-	1	-	-	-	-	-	-	-	-	-	-	71.41	70.05
Lasang RIS	70,000	-	177	-	-	-	-	-	-	-	177	-	-	-	-	-	-	100.00	98.93
Repair of National Irrigation Systems	3,335,830	-	775	129.86	158.93	-	174	3.50	18.80	-	775	182.53	159.81	-	182	9.67	44.51	100.00	98.97
Restoration of National Irrigation Systems	499,319	-	3,158	-	0.15	-	3	-	-	-	2,668	-	5.53	-	6	-	33.00	99.96	92.60
Sub-Program 2: Communal Irrigation Systems	15,730	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	90.06
Repair of Communal Irrigation Systems	15,730	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	90.06
Sub-Program 3: Other Irrigation Systems	189,762	-	-	8.37	2.89	1.92	19	-	-	-	-	8.37	4.12	1.92	19	-	2.00	99.74	98.42
Repair of Pump Irrigation Systems	189,762	-	-	8.37	2.89	1.92	19	-	-	-	-	8.37	4.12	1.92	19	-	2.00	99.74	98.42
PROGRAM 2: Irrigation Systems Development Program	12,965,837	19,607	995	3.25	14.35	6.96	86	2.00	0.41	19,394	1,001	17.81	101.53	9.54	727	2.25	31.35	84.80	77.80
Sub-Program 1: New Irrigation Systems	5,062,880	6,007	337	-	-	-	18	2.00	0.41	5,731	337	6.14	46.92	-	333	1.97	30.17	68.09	65.20
Lower Apayao Irrigation Project, Apayao	50,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	98.27	99.91
Ilocos Norte Irrigation Project - Stage II, Ilocos Norte	25,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Ilocos Sur Transbasin Project, Ilocos Sur	25,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	98.60	73.09

**CY 2021 Irrigation Program
Status Report on Accomplishment
As of June 30, 2023**

[illegible]

CY 2021 Irrigation Program
Status Report on Accomplishment
As of June 30, 2023

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET								ACCOMPLISHMENT									
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
Sub-Program 2: Establishment of Pump Irrigation Systems	2,201,543	2,302	30	-	-	-	-	-	-	2,254	30	-	0.23	-	9	-	-	97.63	83.05
Chico River Pump Irrigation Project	1,401,782	1,000	-	-	-	-	-	-	-	1,000	-	-	-	-	-	-	-	97.68	83.19
EGPIP-Solar Power-Driven Pump Irrigation Projects	799,761	1,302	30	-	-	-	-	-	-	1,254	30	-	0.23	-	9	-	-	97.53	82.80
Sub-Program 3: Small Reservoir Irrigation Projects	1,074,380	42	-	-	-	-	-	-	-	383	-	-	-	-	-	-	-	76.29	70.90
Marimay Small Reservoir Irrigation Project, Apayao	20,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Ibingan Small Reservoir Irrigation Project, Sorsogon	20,250	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	84.65	84.65
Calunasan Small Reservoir Irrigation Project	100,000	-	-	-	-	-	-	-	-	150	-	-	-	-	-	-	-	37.19	31.42
Hibale Small Reservoir Irrigation Project	5,000	-	-	-	-	-	-	-	-	10	-	-	-	-	-	-	-	100.00	100.00
Benliw Small Reservoir Irrigation Project	22,500	-	-	-	-	-	-	-	-	90	-	-	-	-	-	-	-	74.50	55.83
Balbalungao Small Reservoir Irrigation Project, Nueva Ecija	280,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	99.62
Bonotbonot Small Reservoir Irrigation Project	22,500	-	-	-	-	-	-	-	-	51	-	-	-	-	-	-	-	37.63	35.99
Ibato-Iraan Small Reservoir Irrigation Project, Palawan	50,000	-	-	-	-	-	-	-	-	40	-	-	-	-	-	-	-	100.00	94.26
Bayuyan Small Reservoir Irrigation Project	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	4.36	0.82
Bayaoas Small Reservoir Irrigation Project	10,000	42	-	-	-	-	-	-	-	42	-	-	-	-	-	-	-	100.00	90.02
Cabano Small Reservoir Irrigation Project	50,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	16.66	15.17
Tulunang Small Reservoir Irrigation Project	10,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Gaco Small Reservoir Irrigation Project	50,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	80.47	64.18
Macalelon Small Reservoir Irrigation Project	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	85.39	76.25
Sulvec Small Reservoir Irrigation Project	69,130	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	78.64
Bulo Small Reservoir Irrigation Project, Bulacan	15,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Dumoloc Small Reservoir Irrigation Project	150,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	95.08	90.90
Sub-Program 4: Special Irrigation Projects	3,559,578	8,491	72	1.06	9.93	6.96	42	-	-	8,300	78	6.17	35.61	9.54	194	0.28	1.18	98.72	89.15
Balikatan Sagip Patubig Program (BSPP)	72,000	123	72	1.06	9.93	6.96	42	-	-	123	78	1.06	9.93	6.96	42	-	-	100.00	99.91

CY 2021 Irrigation Program
Status Report on Accomplishment
As of June 30, 2023

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET								ACCOMPLISHMENT									
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
Small Irrigation Projects (SIP)	3,487,578	8,368	-	-	-	-	-	-	-	8,177	-	5.11	25.68	2.58	152	0.28	1.18	98.70	88.92
Sub-Program 5: Extension/Expansion Irrigation Systems	466,456	1,366	-	2.19	0.50	-	3	-	-	1,306	-	5.50	9.99	-	89	-	-	99.55	92.56
Extension/Expansion of Existing Communal Irrigation Systems	370,144	1,075	-	2.19	0.50	-	3	-	-	1,075	-	5.50	9.99	-	89	-	-	100.00	93.82
Extension/Expansion of Existing National Irrigation Systems	96,312	291	-	-	-	-	-	-	-	231	-	-	-	-	-	-	-	97.83	87.73
Sub-Program 6: Other Irrigation Projects	601,000	1,399	556	-	3.92	-	23	-	-	1,421	556	-	8.78	-	102	-	-	99.90	98.30
Comprehensive Agrarian Reform Program-Irrigation Component (CARP-IC)	601,000	1,399	556	-	3.92	-	23	-	-	1,421	556	-	8.78	-	102	-	-	99.90	98.30
Total for OPERATIONS	19,423,571	19,607	5,327	217.78	183.12	8.88	287	81.51	185.67	19,394	4,821	287.71	279.96	11.46	947	87.89	279.52	89.63	84.17
OTHER SOURCES																			
LOAN PROCEED																			
INTEGRATED RESOURCES AND ENVIRONMENT MANAGEMENT PROJECT (INREMP-IFAD)	173,774	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	88.96
Total for LOAN PROCEED	173,774	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	88.96
SPECIAL PROVISION																			
Communal Irrigation System Extension	1,314	40	-	-	-	-	-	-	-	5	-	-	-	-	-	-	-	100.00	99.71
EGPIP-Solar Power-Driven Pump Irrigation Projects	26,400	22	-	-	1.10	-	-	-	-	22	-	-	1.10	-	-	-	-	100.00	100.00
Mabini Cayacay Small Reservoir Irrigation Project, Bohol	25,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	-
Balog-Balog Multipurpose Project Phase II	20,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	88.95
National Irrigation System Extension	20,000	25	-	-	-	-	-	-	-	25	-	-	-	-	-	-	-	100.00	99.00
Repair of National Irrigation Systems	156,665	-	-	20.85	1.04	-	-	-	-	-	-	20.85	1.93	-	1	-	-	100.00	100.00
Restoration of Communal Irrigation Systems	28,686	-	20	-	-	-	-	-	-	48	-	-	-	-	-	-	-	100.00	99.84
Improvement of Service Roads in National Irrigation Systems	5,000	-	-	-	-	-	-	0.30	-	-	-	-	-	-	-	0.49	-	100.00	98.91
Total for SPECIAL PROVISION	283,065	87	20	20.85	2.14	-	-	0.30	-	52	48	20.85	3.03	-	1	0.49	-	100.00	90.28
GRAND TOTAL	32,069,612	19,694	5,347	238.63	185.26	8.88	287	81.81	185.67	19,446	4,869	308.56	282.99	11.46	948	88.38	279.52	89.87	84.30